

## Waterbury Main Street Construction Schedule January 1, 2021

<b>Construction</b>	<b>Segment 1 RR bridge - Stowe St</b>	<b>Segment 2 Stowe St - Park Row</b>	<b>Segment 3 Park Row - Batchelder</b>	<b>Segment 4 Batchelder- Demeritt+</b>
<b>Sewer</b>	Complete	Complete	Complete	Complete
<b>Water</b>	Complete	Complete	Complete	Complete
<b>Drainage</b>	Complete	Complete	Complete	Complete
<b>Conduits</b>	Complete	Complete	n/a	n/a
<b>Road cut</b>	Complete	Complete	Complete	Complete
<b>Curb install</b>	Complete	Complete	Complete	Complete
<b>Sidewalks</b>	Spring/ summer 2021	Spring/ summer 2021	Complete	Complete
<b>Paving</b>	Final 2021	Final 2021	Final 2021	Final 2021
<b>New Lamp Posts</b>	Complete	Complete	n/a	n/a
<b>Traffic signals</b>	Complete	Complete	n/a	n/a
<b>Landscaping</b>	Summer 2021	Summer 2021	Complete	Complete
<b>Wayfinding signs and amenities</b>	Summer 2021	Summer 2021	Summer 2021	Summer 2021
<b>Remove utility poles</b>	2022	2022	n/a	n/a

This is a tentative schedule that can change at any time due to weather, conditions, the current pandemic, and/or availability of supplies and crews.