

## Waterbury Main Street Construction Schedule As of June 12, 2020

<b>Construction</b>	<b>Segment 1 RR bridge - Stowe St</b>	<b>Segment 2 Stowe St - Park Row</b>	<b>Segment 3 Park Row - Batchelder</b>	<b>Segment 4 Batchelder- Demeritt+</b>
<b>Sewer</b>	In progress	Complete	Complete	Complete
<b>Water</b>	June/July 2020	Complete	Complete	Complete
<b>Storm Drain</b>	July/Aug 2020	Complete	Complete	Complete
<b>Conduits</b>	Summer /Fall 2020	In progress	n/a	n/a
<b>Road cut</b>	Summer /Fall 2020	In progress	Complete	Complete
<b>Curb install</b>	Spring/sum- mer 2021 (Possibly Late Fall)	Late Summer /Fall 2020	Almost complete	Almost complete
<b>Sidewalk</b>	Spring/Sum- mer 2021	Fall 2020 Spring/Sum- mer 2021	Even numbers in progress. Odd Numbers July/August	Even numbers in progress. Odd Numbers July/August
<b>Paving</b>	Base Fall 2020	Base Late summer 2020	Final June 2021	Final June 2021
<b>Light poles</b>	Fall 2020	Fall 2020	n/a	n/a
<b>Traffic signals</b>	Fall 2020	Fall 2020	n/a	n/a
<b>Landscaping</b>	Spring 2021	Spring 2021	Spring 2021	Spring 2021, Possibly 2020
<b>Wayfinding signs and amenities</b>	Spring 2021	Spring 2021	Spring 2021	Spring 2021
<b>Remove utility poles</b>	2022? Core only, or beyond	2022? Or Beyond	n/a	n/a

This is a tentative schedule that can change at any time due to weather, conditions, the current pandemic, and/or availability of supplies and crews.