

Waterbury Main Street Construction Schedule September 17, 2020

Construction	Segment 1 RR bridge - Stowe St	Segment 2 Stowe St - Park Row	Segment 3 Park Row - Batchelder	Segment 4 Batchelder- Demeritt+
Sewer	Complete	Complete	Complete	Complete
Water	Complete	Complete	Complete	Complete
Drainage	Sept 2020	Complete	Complete	Complete
Conduits	In progress	In progress	n/a	n/a
Road cut	September	Complete	Complete	Complete
Curb install	October 2020	October 2020	Complete	Complete
Sidewalks	Spring 2021	Fall 2020/ Spring 2021	Complete	Complete
Paving	Base 2020 Final 2021	Base 2020 Final 2021	Final 2021	Final 2021
Light poles	Fall 2020	Fall 2020	n/a	n/a
Traffic signals	Fall 2020	Fall 2020	n/a	n/a
Landscaping	Spring 2021	Spring 2021	Complete	Complete
Wayfinding signs and amenities	Spring 2021	Spring 2021	Spring 2021	Spring 2021
Remove utility poles	2022?	2022?	n/a	n/a

This is a tentative schedule that can change at any time due to weather, conditions, the current pandemic, and/or availability of supplies and crews.